

Charles W. Harle
Christopher #1
Ut B-32-6S-26E

Well was drilled to 450' and the hole went crooked at 330'.
Set 8 5/8" casing at 330' and cemented with 200 Sx of cement
but did not circulate cement to the surface. Pumped 225 Sx
of cement down backside and I believe this would have been
done by pumping down through 1 inch pipe. Circulated cement
to surface but did not shut off surface water. 200 ft. of
cement was left inside of 8 5/8" casing.