

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.O.S.	
LAND OFFICE	
OPERATOR	1

OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

RECEIVED

Form C-103  
Revised 10-1-77

FEB 06 1981

O. C. D.  
ARTESIA, OFFICE

5a. Indicate Type of Lease  
State ☐ Fee ☒  
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐  
Name of Operator  
Stevens Oil Company ✓  
Address of Operator  
P.O. Box 2203, Roswell, N.M. 88201  
Location of Well  
UNIT LETTER C 1980 FEET FROM THE West LINE AND 660 FEET FROM  
THE North LINE, SECTION 25 TOWNSHIP 8-S RANGE 28-E NMPM.

7. Unit Agreement Name  
8. Farm or Lease Name  
O'Brien "F"  
9. Well No.  
8  
10. Field and Pool, or Wildcat  
~~Field and Pool, or Wildcat~~  
12. County  
Chaves

15. Elevation (Show whether DF, RT, GR, etc.)

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
LL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Propose to re-enter and drill out to top of cement plug at approximately 7500'. Then run 5-1/2" 15.5# liner from top of plug at approximate depth of 7500' to 2900', 100' above base of 8-5/8" casing and cement with 620 sacks of 50-50 mix of Class "C" and light pozzolan cement followed by 150 sacks of self-stress expanding cement -- total of 770 sacks. Estimated cement top approximately 2900'. Thereafter we will run hole logs, perforate prospective zones and test for completion attempt. Estimated spud date 2-16-81.

Date of change of ownership 2-6-81.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Agent DATE 2-5-81

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE FEB 11 1981

CONDITIONS OF APPROVAL, IF ANY: