

HARPER OIL COMPANY
 SOUTH DALLAS NO. 1
 4-POINT BACK PRESSURE TEST.
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: JANUARY 11, 1985
 TEST DEPTH: 6121 FEET
 ELEMENT NO: 17773 (0-3900 PSI)
 OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS./MIN.</u>		<u>PSIG @ 6121 FEET</u>
1-11-85	11:00 A.M.			1740 gauge reached 6121'
	12:00 Noon	00 Hrs.	00 Min.	1737 Open Well
	12:15 P.M.	00	15	1699
	12:30 P.M.	00	30	1673
	12:45 P.M.	00	45	1619
	1:00 P.M.	01	00	1594
	1:15 P.M.	01	15	1531
	1:30 P.M.	01	30	1430
	1:45 P.M.	01	45	1471
	2:00 P.M.	02	00	1516
	2:15 P.M.	02	15	1537
	2:30 P.M.	02	30	1562
	2:45 P.M.	02	45	1547
	3:00 P.M.	00 Hrs.	00 Min.	658 Begin 4-point Test.
	3:15 P.M.	00	15	324
	3:30 P.M.	00	30	329
	3:45 P.M.	00	45	339
	4:00 P.M.	01	00	345 End Rate I
	4:15 P.M.	01	15	345
	4:30 P.M.	01	30	345
4:45 P.M.	01	45	345	
5:00 P.M.	02	00	355 End Rate II	
5:15 P.M.	02	15	374	
5:30 P.M.	02	30	386	
5:45 P.M.	02	45	396 End Rate III	
6:00 P.M.	03	00	448	
6:15 P.M.	03	15	460	
6:30 P.M.	03	30	472	
6:45 P.M.	03	45	478 End Rate IV	
7:00 P.M.	04	00	606 Gauge out, end of test.	
1-11-85				