

Harper Oil Company

Mid Continent Division
904 Hightower Building
Oklahoma City, Oklahoma 73102
(405) 232-3241

Page #11

South Dallas #1 - Cont'd

12-14-84 TP 1660 psig. Open on 18/64" ch., flowed well pressure as follows:
5" 18/64" ch., 800#; 10" 18/64" ch., 450#; 15" 18/64" ch., 350#; 20"
18/64" ch., 300#; 25" 18/64" ch., 250#, water to surface in heads.
Flowed 1 hr. 35 mins. (2 hrs. total), FTP stabilized @ 200 psig. SDFN.

12-15-84

&

12-16-84 SI.

12-17-84 SITP 1670 psig. Open on 18/64" ch. Water to surface in 35 mins. in
heads, flowed for 1 1/2 hrs., FTP 200#. SDFN.

12-18-84

thru

12-23-84 SI due to road conditions.

12-24-84 SITP 170#. Open on 24/64" ch. 5" 950#, 10" 435#, 15" 300#, 20" 210#,
25" 180#, 30" 150#, 33" 135# water to surface, 40" 115#. Flowed 2
hrs. FTP stab. @ 115 psig w/fine stream of water. SWI, SDON.

12-25-84 SITP 1645#. Open on 20/64" ch. water in 35 mins. Flowed 2 hrs. FTP
115#. SWI, SDON.

12-26-84 SITP 1650#. Open on 20/64" ch. water in heads in 10 mins., flowed 1
hr. FTP 300 psig. SWI, SDON.

12-27-84 SITP 1650#. Open on 20/64" ch. water in 10 mins., flowed 1 hr. FTP
200 psig, SWI, SDON.

12-28-84

thru

1-03-85 SI.

1-04-85 SITP 1695#, open on 20/64" ch. water to surface in 10", FTP 185# in
30 mins., flowed 1 hr. SI.

1-05-85 SITP 1695#. Open on 20/64" ch., water to surface in 10 mins., FTP
185# in 30 mins., flowed 1 hr. SI.

1-06-85 22 hr. SITP 1605#. Open on 20/64" ch., water in 10 mins., FTP in 1
hr. 100 psig, SWI.

1-07-85 23 hr. SITP 1600 psig. Open on 20/64" ch., water in heads in 15
mins., FTP stable in 40 mins., FTP 150#. SWI.



MIDCON CORP.