

**Harper Oil Company**

Mid Continent Division  
904 Hightower Building  
Oklahoma City, Oklahoma 73102  
(405) 232-3241

Page #10

**South Dallas #1 - Cont'd**

- 11-29-84 SITP 1800 psig. Open on 14/64" ch., FTP in 1 hr. 400#. Open to 16/64" ch., flowed well 2 hrs., FTP 100#, made heads of water. SIFN.
- 11-30-84 SITP 1800 psig. Open on 14/64" ch., FTP in 1 hr. 325#. Open to 18/64" ch., FTP 175#, made fine mist of water w/heads. SIFN.
- 12-01-84 SITP 1735#. Open on 16/64" ch., 20" FTP 585#, 30" 320#, heads of water. Open choke to 32/64", in 1 hr. FTP 310#, down to 100 psig in 2 hrs. SWI.
- 12-02-84 SITP 1695#. Open on 18/64" ch., water in 22 mins., FTP 310#. Left on 16/64" ch., FTP 200#, flowed total 9.75 hrs., FTP 100#, making heads of water. SDFN.
- 12-03-84 SITP 1520#. Open on 18/64" ch., in 25" FTP 395#. Open on 24/64" ch., in 40 mins. FTP 320#, water hit. Made heads of water for 1 hr., FTP 195#. Flowed 2 hrs. on 24/64" ch., FTP 100# at end. SDFN.
- 12-04-84 SITP 1600#. Open on 24/64" ch., water in 39", FTP in 1 1/2 hrs. 110 psig. SWI for 4 hrs. SITP 1350#. Open on 16/64" ch., flowed 50 mins., water hit in heads. Open choke to 40/64" ch. for 2 hrs., FTP 100 psig. SIFN.
- 12-05-84 SITP 1575#. Open on 16/64" ch., 10" FTP 700#; 18/64" ch., 10" TP 350#. Changed choke to 24/64", water in heads 20" (frac). Flowed 2 hrs., TP 120#. SIFN.
- 12-06-84 SITP 1595#. Did not flow test well due to weather conditions.
- 12-07-84  
thru  
12-11-84 SI
- 12-12-84 SITP 1675 psig. Opened well on 14/64" ch. w/1675#, 5" 1385#, 10" 1185#, 20" 960#, 25" 815#, no fluid. Opened to 16/64" ch., 30" 550#, 35" 400#, no fluid. Opened to 18/64" ch., 40" 250#, 45" 210#, no fluid. Opened to 24/64" ch., 50" 125#, 60" 110#, 61" 110#, Water hit in heads, then made a mist for 2 hrs. SIFN.
- 12-13-84 SITP 1650 psig.



**MIDCON CORR**