

## Harper Oil Company

Mid Continent Division

904 Hightower Building  
Oklahoma City, Oklahoma 73102  
(405) 232-3241

Page #8

### South Dallas #1 - Cont'd

- 11-04-84 Overnite SITP 1725 psig. Open well, blew down on 16/64" ch., pressure 1000 psig in 2 1/2 hrs. Open on 1" ch., pressure 300 psig, made slug of water. SWI. RD & M0 Well Service Unit. 6 hr. SITP 1695 psig. Open on 16/64" ch., flowed 1 hr., made water in slugs. SI 4 hrs. TP 1390 psig. SION.
- 11-05-84 SITP 1765 psig. Open on 18/64" ch., water to surface in 15 mins., pressure 400 psig, increased to 700 psig in 30 mins. Flowed well 1 hr. SION. DWC \$850. TWC \$400,519.
- 11-06-84 SITP 1765#. Open on 18/64" ch., made water in 12 mins., FTP in 30" 200#, increased to 350# w/fine mist of water. SIFN.
- 11-07-84 Overnite SITP 1780 psig. Open on 12/64" ch. @ 7:50 AM. Made slug @ 8:10 AM. Open on 16/64" ch., FTP 1080 psig @ 8:50 AM, FTP 350#, flowed well until 2:30 PM. Increased choke to 32/64", FTP 100 psig, making fine mist of water. SWIFN @ 4:30 PM.
- 11-08-84 SITP 1780 psig. Open on 16/64" ch., FTP in 5" 1360#, 10" 1185 psig, 1 hr. 100 psig. Flowed well on 16/64" ch. SIFN.
- 11-09-84 SITP 1785 psig, 12/64" ch. FTP dec. 400# on 16/64" ch., water, increased to 18/64" ch. for 3 hrs. FTP 150 psig. SWI, SDON. Flowed well total 6 hrs.
- 11-10-84 SITP 1780 psig.
- 11-11-84 SITP 1800 psig. Open on 24/64" ch., 30" FTP 500 psig. Made head of water, flowed 1 1/2 hrs. SWI.
- 11-12-84 SITP 1800 psig. DROP FROM REPORT until further activity.



MIDCON CORP.