

UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
Artesia, NM 88210

Form approved.
Budget Bureau No. 1004--
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-25862

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Toles Federal

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

Pecos Slope Abo

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 15-T8S-R23E

12. COUNTY OR PARISH 13. STATE

Chaves

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

McClellan Oil Corporation

3. ADDRESS OF OPERATOR

P.O. Drawer 730, Roswell, NM 88202

4. LOCATION OF WELL (Report location clearly and in accordance with any requirements. See also space 17 below.)

At surface

2220' FSL & 815' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DE, RE, GR, etc.)

3982' G.L.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other) Casing & cement

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

5/12/87: Spudded 12 1/4" hole at 5:00 pm.

5/14/87: Ran 908' of 8-5/8", 23 lb., J-55 casing. Cemented with 150 sx Class C with 3% CACL & 150 sx Pacesetter Lite with 4% CACL. Did not circulate cement. WOC - 4 hours. Brought cement to surface using 345 sx Class C with 5% CACL & 500 gals. Aquafix & 8 yds. pea gravel. WOC - 18 hours. Pressure test BOP & 8-5/8" to 1000 psi for 30 minutes. Drill out with 7-7/8" bit.

18. I hereby certify that the foregoing is true and correct

SIGNED Mitch Lee


TITLE Drilling Engineer

DATE 5/14/87

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE



*See Instructions on Reverse Side