

30-015-01754

7-17-01
Acoustic Cement Bond/GR
(REC'D 6 COPIES)
Surf- 2302

WFX-768

The casing-tubing annulus in all wells should be cemented with a non-shrink cement grout and left open at the surface or equipped with a pressure gauge to facilitate detection of leakage in the tubing or the packer. Unless it is Depco's intent to utilize the perforations at 2365'-2375' in Dunn "B" Well No. 13 and at 2453'-2457' in Dunn "B" Well No. 24, these perforations should be equipped upon completion of the wells to water injection.