

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPL
(Other instructions
verse side)TE
reForm approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-061638

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

RECEIVED

7. UNIT AGREEMENT NAME

FEB 20 1981

8. FARM OR LEASE NAME

Brewer

9. WELL NO.

24

10. FIELD AND POOL, OR WILDCAT

High Lonesome

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 13, T-16S, R-29E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

1. OIL ☐ GAS ☐ OTHER ☒ Water Injection

2. NAME OF OPERATOR

General American Oil Company of Texas ✓

3. ADDRESS OF OPERATOR

P. O. Box 128 Loco Hills, New Mexico 88255

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

1980' FSL and 1978' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3730' DF

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐PULL OR ALTER CASING ☐FRACTURE TREAT ☐MULTIPLE COMPLETION ☐SHOOT OR ACIDIZE ☐ABANDON* ☒REPAIR WELL ☐CHANGE PLANS ☐(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐REPAIRING WELL ☐FRACTURE TREATMENT ☐ALTERING CASING ☐SHOOTING OR ACIDIZING ☐ABANDONMENT* ☐(Other) ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

We propose to plug and abandon this well as follows:

1. Pull tubing.
2. Run casing scraper.
3. Run freepoint and shoot 7" casing off and pull from hole.
4. Run in hole with tubing and spot 100' cement plug, 2147'-2047'.
(This will cover open hole section 2122'-2147').
5. Set 100' cement plug where casing was shot off. (50' in and 50' out of casing stub).
6. Set 100' cement plug from 980'-880'. (Base of Salt 930').
7. Set 100' cement plug from 532'-432'. (Top of Salt 482').
8. Set 100' cement plug from 300'-400'. (Across water zone).
9. Set 10 sack cement plug at surface and install dry hole marker.
10. Remove all debris from location and fill pits. Rip location and roads as necessary.

18. I hereby certify that the foregoing is true and correct

SIGNED

Rendelle M. Hawkins

TITLE

Field Superintendent

DATE February 5, 1981

(This space for Federal or State office use)

APPROVED BY

(Orig. Sgd.) PETER W. CHESTER

TITLE

ACTING DISTRICT ENGINEER

DATE FEB 10 1981

CONDITIONS OF APPROVAL, IF ANY: