

UNITED STATES DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY
ARTESIA, NM 88210

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-060971

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Square Lake Flood (East

8. FARM OR LEASE NAME

Fidel

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Square Lake (G.SA)

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 30-16S-31E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

1. OIL ☐ GAS ☐ OTHER ☒ TA - WIW JUN 24 1982

2. NAME OF OPERATOR

Newmont Oil Company ✓

O. C. D.

3. ADDRESS OF OPERATOR

ARTESIA, OFFICE

P. O. Box 1305, Artesia, New Mexico 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FSL & 660' FEL of Sec. 30

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3855' GLM

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

XX

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

We propose to plug and abandon the above well as follows:

1. Pull tubing and packer
2. Set bridge plug near casing seat and cap with 25 sack cement plug
3. Perforate at base of salt and squeeze with 50 sacks cement leaving 100' plug in casing.
4. Perforate at ~~top of salt~~ 50' below 85" casing shoe and squeeze with 50 sacks cement leaving 100' plug in casing. (651' - 551')
5. Set 15 sack cement plug at surface down surface and production casing.
6. Erect permanent well marker.

- Note
- (a). Your office will be notified 24 hrs. prior to operations.
 - (b). All plugs will be tagged.
 - (c). Hole will be loaded between all plugs with 10# mud.
 - (d). We do not plan to pull any casing.

RECEIVED
JUN 18 1982

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Area Manager

DATE

6/14/82

(This space for Federal or State office use)

APPROVED BY (Off. Sgd.) PETER W. CHESTER

TITLE

DATE

CONDITIONS OF APPROVAL JUN 22 1982

FOR

JAMES A. GILLHAM
DISTRICT SUPERVISOR

*See Instructions on Reverse Side