

COQUINA OIL CORPORATION

DEAN FEDERAL NO. 1

DRILL STEM TESTS SUMMARY

DST No. 1 8555'-8612'

15" Preflow	42-42 psi	Fair blow thruout.
60" ISIP	105 psi	
60" Flow	42-42 psi	Weak blow thruout.
120" FSIP	274 psi	
I&FHyd	4132 psi	
BHT	122°F	

Rec.: 10' slightly gas cut mud.

DST No. 2 8612'-8692' Mis-run.

DST No. 3 8612'-8692'

15" Preflow	105-105 psi	Weak blow.
60" ISIP	1471 psi	
60" Flow	105-105 psi	Fair blow thruout.
120" FSIP	2367 psi	
I&FHyd	4277 psi	
BHT	123°F	

Rec.: 90' slightly gas cut mud. Cl 100,000 ppm.

DST No. 4 2786'-2815'

15" Preflow	42-148 psi	Fair blow thruout.
60" ISIP	1158 psi	
60" Flow	211-316 psi	Fair blow thruout.
120" FSIP	1158 psi	
I&FHyd	1367 psi	
BHT	85°F	

Rec.: 180' drilling mud, 390' slightly wtr cut mud - Cl 28,000 ppm,
pit Cl 85,000 ppm. No gas or oil.

RECEIVED

JAN 13 1972
U. S. GEOLOGICAL SURVEY
ALBUQUERQUE, NEW MEXICO