

12/6/79

Run casing to 981'. Hit bridge while circulating through bridge hole plugged in and stuck casing in hole! Operator tried until 12/10/79 to work pipe free.

12/10/79 Run free point log & loaded casing off to 821'

Went in hole with jam & Allen 5' trip & 4' new set of jam casing was retrieved. Operator understood hole with ~~jam~~ but & conditioned hole with mud. There were no more problems.