

District I
PO Box 1980, Hobbs, NM 88241-1980
District II
PO Drawer DD, Artesia, NM 88211-0719
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
PO Box 2088, Santa Fe, NM 87504-2088

State of New Mexico
Energy, Minerals & Natural Resources Department

OIL CONSERVATION DIVISION
PO Box 2088
Santa Fe, NM 87504-2088

Form C-10
Revised February 10, 1994
Instructions on back
Submit to Appropriate District Office
State Lease - 6 Copies
Fee Lease - 5 Copies

☐ AMENDED REPORT

APPLICATION FOR PERMIT TO DRILL, RE-ENTER, DEEPEN, PLUGBACK, OR ADD A ZONE

Operator Name and Address: V-F Petroleum Inc. P.O. Box 1889 Midland, Texas 79702		OGRID Number 14049 2-10-10
Property Name MANEATER FEE COM 30		API Number 30-015-30865
Property Code 2-3-11	Well No. 1	

Surface Location

UL or lot no.	Section	Township	Range	Lot Ida	Feet from the	North/South line	Feet from the	East/West line	County
G	30	17S	25E	SWNE	1980	NORTH	1980	EAST	EDDY

Proposed Bottom Hole Location If Different From Surface

UL or lot no.	Section	Township	Range	Lot Ida	Feet from the	North/South line	Feet from the	East/West line	County
Proposed Pool 1 WILDCAT					Proposed Pool 2				

Work Type Code N	Well Type Code G	Cable/Rotary R	Lease Type Code S	Gross Level Elevation 3635
Multiple No	Proposed Depth 8500	Formation CISCO-CANYON	Contractor	Spud Date 12-20 99

Proposed Casing and Cement Program

Hole Size	Casing Size	Casing weight/foot	Setting Depth	Sacks of Cement	Estimated TOC
17 1/2"	13 3/8"	48#/FT, H40	250'	275 SX	surface
12 1/2"	8 5/8"	24#/FT, J-55	1100'	700 SX	surface
7 7/8"	5 1/2"	17# ft.	8200	1335	surface

Describe the proposed program. If this application is to DEEPEN or PLUG BACK give the data on the present productive zone and proposed new productive zone. Describe the blowout prevention program, if any. Use additional sheets if necessary.

Plug back & attempt completion from Cisco-Canyon Zones. Rig up well service unit. Set plug in profile at 7,471'. Install BOP test BOP & casing to 3,000#. Release from profile. Pull tubing. Perforate various intervals in Cisco-Canyon 6,850'-7,100'. Stimulate as necessary. Test & start production from Cisco-Canyon.

Set 35' Cement on Top of plug @ 7471'.

I hereby certify that the information given above is true and complete to the best of my knowledge and belief. Signature: <i>Wayne Luna</i>		OIL CONSERVATION DIVISION Approved by: ORIGINAL SIGNED BY TIM W. GUM Title: DISTRICT II SUPERVISOR	
Printed name: <i>M. Wayne Luna</i>		Approval Date: JUN 27 2000	Expiration Date: JUN 27 2001
Title: Production Superintendent		Conditions of Approval: Attached ☐	
Date: 06/22/00	Phone: (915) 683-3344		