

CONFIDENTIAL

- 10-04-01 Pumped a total of 2000 gal 15% NeFe acid and 60 ball sealers.
- 11-01-01 Pumped a total of 474 bbl 40# linear gel & 4520# 100 mesh sand, 6468# Super TF 20/40 sand.
- 11-07-01 Pumped a total of 2000 gal 20% HCL acid, 15000 gal 20% SXE acid, 8106 gal 2% KCL water flush.