

6-15-01	Perf'd Morrow @ 10,144 – 10,154, 10,160 – 10,165, 10,378 – 10,384 4 SPF.
6-16-01	Pumped a total of 1500 gal 15% NeFe acid w/10% methanol and clay control & 100 ball sealers.
6-19-01	Set CIBP @ 10,100, dump bailed 35' of cement.
6-20-01	Perf'd Atoka @ 9,866 – 9,872.
6-21-01	Pumped a total of 750 gal 15% NeFe acid w/10% methanol and clay control.
7-3-01	Frac w/a total of 132 bbl 70Q binary frac fluid, 23.5 bbl 70Q binary flush, 21000# 20/40 interprop sand, total of 90 bbl CO2, 30,500 SCF/N2.
7-21-01	Set CIBP @ 9,800. Perf'd Wolfcamp f/7,860' – 7,898.
7-25-01	Set CIBP @ 7,830, dump bailed 35' of cement.
8-7-01	Perf'd Wolfcamp f/7,168 – 7,180 2 SPF.
8-9-01	Pumped a total of 1500 gal 15% NeFe acid & 40 ball sealers.

PENDING FURTHER EVALUATION