

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TWO COPIES
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-030570 (a)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☐ OTHER ☒

Convert to water injection

2. NAME OF OPERATOR

Windfohr Oil Co. ✓

3. ADDRESS OF OPERATOR

1202 First National Bank Bldg, Ft. Worth, Tex.

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

660' from west and 1980' from south
lines of Sec. 13-17S-30E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7. UNIT AGREEMENT NAME

Grayburg-Jackson S.A.

8. FARM OR LEASE NAME

unit

9. WELL NO.

19

10. FIELD AND POOL, OR WILDCAT

Grayburn-Jackson, GB-SA

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 13-17S-30E

12. COUNTY OR PARISH

Eddy

13. STATE

N. Mex.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

Convert to water injection X

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

This well has been cleaned out to bottom. On August 8 and 9th, 1967, an umbrella bridge was set at 3534'. Dumped 4 gallons of gravel and filled back to 3518' with cement. On August 11, 1967, water injection was started into open hole. As soon as pressure resistance is developed, a profile survey will be run, and a 4½" liner will be cemented thru open hole.

This well was previously Stevens 'A' #2

18. I hereby certify that the foregoing is true and correct

SIGNED

Ralph L. Gray

TITLE

Consulting Engineer

DATE

AUG 15, 1967

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

AUG 16 1967

R. L. DUNN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side

RECEIVED
AUG 16 1967
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO