



**U. S. G. C. C. C.**

Budget Bureau No. 42-R358.4.  
Approval expires 12-31-60.

(SUBMIT IN TRIPLICATE)

**UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY**

Land Office

Lease No.

Unit

**LC**

029020 (X)

**RECEIVED**

MAY 1 1960

**SUNDRY NOTICES AND REPORTS ON WELLS**

U. S. G. C. C. C.

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	X
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Dexter Federal "L" April 26, 1960

Well No. 1 is located 1650 ft. from ~~W~~ S line and 1650 ft. from ~~W~~ E line of sec. 15

NW 1/4 of SE 1/4 17S 30E NMPM  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Grayburg-Jackson Eddy, New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3697 ft.

**DETAILS OF WORK**

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

- 3-16-60 Moved in equipment of Carl Howell to re-enter abandoned well and re-complete as a producer.
- 3-17-60 thru' Drilling out cement, cleaning out cavings, and cleaning out to total
- 4-4-60 depth of 3543'.
- 4-5-60 Ran 3518' of 4 1/2" OD 9.5# J-55 casing with four Baker centralisers and Larkin Float shoe. Cemented with 150 sacks of Lightweight Trinity cement.
- 4-15-60 Sandfrac'd formation thru perforations 3297-3479' with 1000 gallon 15% J acid, 250 gallon mud sol, 12,000 gallon 3% acid, 19,000# 20-40 sand & 6000# 10-20 sand. Maximum pressure 2100#, minimum 1000#

5-5-60 Well pumped 16 BBL + 90 bbl. water first 24 hrs.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Graridge Corporation

Address Box 752

Breckenridge

By

Charles T. Smith

Title Production Clerk