


AFTER

Marlab Energy Corporation Burch Keeley Unit # 93



T.O.C. 60' Col. Top

Perforate 7" & 8 3/8" casing and circulate cement to Surface between 7" & 8 3/8" & 8 3/8" & Open hole leaving 7" casing Full 60' to Surface

Perforate Top of Salt at 460' ag. w/ 50 sacks cement and TAG.

8 3/8" 478' w/ 50 sacks

Perforate Base of Salt at 910' ag. w/ 50 sacks cement and TAG

T.O.C. 1230' Col. Top

Spot 25 sacks cement plug at 2639 to 2539

Spot 35 sacks cement plug at 2735' to 2585' and TAG

7" casing 2660' w/ 100 sacks cement

Open Hole T.D. 3148'