


YATES PETROLEUM CORPORATION
Scheurich A #1
Section 32-T17S-R30E
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

7-18-2002 - Established rate of 1 BPM at 800 psi. Squeezed with 60 sacks Class C Neat cement. Displaced to 500'. Shut well in with 1200 psi. WOC 4 hours. RIH to tag cement - no tag. Re-squeezed with 60 sacks Class C Neat cement. Shut well in with 1200 psi. WOC 4 hours. RIH and tagged cement at 489'. POOH with packer. RIH and perforated 7" casing at 60'. Squeezed with 75 sacks Class C Neat cement. No circulation. Shut well in for night. WOC.

7-19-2002 - Rigged up wireline. RIH with bars and tagged cement at 110'. POOH with wireline. Rigged down wireline. Re-squeezed with 60 sacks Class C Neat cement. No circulation. WOC 4 hours. Casing stayed full. Rigged down pulling unit and plugging equipment. Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 7-18-2002.



Rusty Klein
Agent for BCM & Associates
July 19, 2002