Texmack 11 Federal #2

800' FSL, 1750' FWL SEC 11, T17S, R31E Eddy County, NM FRSID # 333-69030390 Estimate # 685507 **Proposed**

GROUND LEVEL @ 3933' KB @ 3956' Proposed Cement Plug, Surface - 50'

Proposed Cement Plug, 360' - 460' (Across shoe)

Proposed Cement Plug, 580' - 680' (Across top of Anhydrite)

Proposed Cement Plug, 1,900' - 2,000' (Across top of Yates) 16" Conductor Set @ 63'

11 3/4", 42#, WC-40 Surface Csg Set @ 410', Cmt to Surface

DEC 1550
RECEIVED
OCD - ARTES

DEC 1550 RECEIVED OCD - ARTESIA

8 5/8", 32#, WC-50 Intermediate Csg Set @ 4480', Cmt to Surface

Cement Plug 4,430' - 4,555'

Cement Plug 6,537' - 6,657'

Cement Plug 8,300' - 8,800'

Cement Plug 9,830' - 9,980'

Cement Plug 11,550' - 11,750'

7 7/8" Hole

TD @ 12,350'

RECEIVED

DEC 91 38

ROSWELL, NO.