

BENNETT-CATHEY

WIRE LINE SERVICE

P. O. BOX 787
ARTEZIA, NEW MEXICO 88210
Phone (505) 748-3354

SUGGESTED FIELD DATA SHEET (NOT REQUIRED TO BE FILED)

MAR 18 1985

Type Test ☐ Initial ☐ Annual ☒ Special		Test Date 3/12/85		O. C. D.	
Company YATES PETROLEUM		Connection TO AIR		Well No. #2	
Well CANYON		Formation CANYON		Unit FLINT G.U.	
Completion Date		Total Depth		Plug Back TD	
Csg. Size		Set At		Perforations: From To	
Tbg. Size		Set At		Perforations: From To	
Type Well - Single - Bradenhead - G.C. or C.O. Multiple SINGLE		Packer Set At		County EDDY	
Producing Thru TUBING		Reservoir Temp. °F 8		State NEW MEXICO	
L		H		Gg	
% CO ₂		% H ₂		% H ₂ S	
Prover		Meter Run 2"		Taps FLANGE	

COMPANY REP. LARRY DADE TEST RUN BY: RICKY HATCHETT TIME ARR. TIME RETURN

MILEAGE LEAVE: ARR. : TOTAL MILEAGE ONE WAY

DATE	TIME OF READING	ELAP HOUR	WELL HEAD PRESS. TBG PSIG	CAG PSIG	TEMP °F	PRES PSI	DIFF.	TEMP °F	ORIF. SIZE	MCFD	TOP FLUID	CUT H ₂ O	COND. MADE	H ₂ O MADE
3/12/85	7:00AM	SIP	250#		832.5						1'7 1/2"	1'10"	8.7	14.0
	7:30	START	FLOW											
	7:45	1/4			832.9	11#	3"		1.250	83.3				
	8:00	1/2				10#	1"		1.250	47.0				
	8:15	3/4	1ST SWAB RUN		836.5	MADE	3.6 BBLS							
	9:15	1 3/4	2ND SWAB RUN		839.7	MADE	3.2 BBLS #20							
	9:45		3RD SWAB RUN		842.3	MADE	2.6 BBLS		1.250	93.5				
	10:00		4TH SWAB RUN		846.0	MADE	3.7 BBLS			96.1				
	10:30		5TH SWAB RUN		848.7	MADE	2.7 BBLS		1.250					
	10:45	NIPPLE				10#	12"	60°	1.250	163.1				
	11:00					9#	10"	60°	1.250	130.0	2'8 1/2"	2'1"		
	11:15					9#	6"	60°	1.250	113.0			TOTAL	OIL 8.7
	11:30	4HR				9#	6"	60°	1.250	113.0			TOTAL	H2O 29.8
	11:45					9#	6"	60°	1.250	113.0			TOTAL	FLUID 38.5
	12:00					9#	4"	60°	1.250	92.1				
	12:15					9#	4"	60°		92.1				
	12:30	5HR				9#	3"	60°	1.250	69.7				
	12:45					9#	3"	60°	1.250	69.7				
	1:00		6TH SWAB RUN		851.7	MADE	3 BBLS							
	1:15		SWAB HIT FLUID AT		6700'									
	1:30	6HR				9#	8"	60°	1.250	130.0		3'0"	2'3"	
	1:45					7#	5"	60°	1.250	98.2			TOTAL	OIL 10.6
	2:00					7#	5"	60°	1.250	88.0			TOTAL	H2O 31.5
	2:15					7#	2"	60°	1.250	62.0			TOTAL	FLUID 42.1
	2:30	7HR	7TH SWAB RUN		853.8	MADE	2.1 BBLS							
	2:45					6#	12"	60°	1.250	148.3				
	3:00					7#	7"	60°	1.250	116.2				