

E. P. CAMPBELL NO. 1-A KLEMMAN

990' FBL & 330' FEL of Section 27, T-18-S, R-26-E

Eddy County, New Mexico

- 9-24-58 Spudded
- 10-20-58 Set 8-5/8" casing @ 1010' w/500 sacks, circulated
- 12-19-58 Ran logs
- 12-21-58 Set 5-1/2" casing @ 6425' in two stages; 1st stage w/160 sacks cement, 50-50 permix w/2% gel plus 2% calcium chloride, circulated 4 hours, 2nd stage 1340 sacks cement, w/50-50 permix & 2% gel, cement did not circulate, temperature survey filed w/OCC @ Artesia.
- 1-7-59 MDR - TD 6488'
- PH 6428', Perforated 6300-6336'
- 1-14-59 Swabbing sulphur water, no gauge
- 1-18-59 Squeezed w/50 sacks 6300-6336'
- 1-20-59 Pakor @ 6133 feet.
Perforated 6152-60', swabbed slight show oil & gas, preparing to acidize
- 1-23-59 Ran tubing 6138', free w/500 gals mud acid, fluid 1400' Swabbing water, no gauge, trace of gas.
- 1-24-59 Acidized with 7500 gallons, swabbing acid water, ent. 20 BOPD w/fair gas, no gauge.
- 1-26-59 Swabbing 40 BOPD, good blow
- 1-27-59 Preparing to plug back & reperf.
- 1-28-59 Perf. 5814-5850' w/4 shots, treated w/500 gallons mud acid, BP @ 6070'
- 1-30-59 Swabbed dry, perf. 5750-5780', swabbed dry, acidized w/500 gallons, swabbed dry.
- 2-3-59 Perf. 5480-5502', treated w/12,500 gals acid, swab dry, perf. 5430-60', 5360-80', treated w/15,000 gals acid
- 2-4-59 Swabbed dry

