

N. M. O. C. C. COPY  
UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY  
SUBMIT IN TRIPL  
(Other instructions  
verse side)E\*  
re-Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-04175 (B)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Chalk Bluff Draw Unit

9. WELL NO.

4-R

10. FIELD AND POOL, OR WILDCAT

Red Lake Penn

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

T-18-S, R-27-E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

1. OIL ☐ WELL GAS ☒ WELL OTHER

2. NAME OF OPERATOR

Exxon Corporation

3. ADDRESS OF OPERATOR

Box 1600, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)  
At surface 1,980' FNL, 1980' FEL, Sec. 17, T-18-S  
\$-27-E, Eddy County, New Mexico

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

P&amp;A

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

1. Pull tubing and Lok-set packer to 5600' and reset packer.
2. Displace 100 bbls. brine containing 25 sx gel to 5600' with clear brine to fill casing from P.B.D. to 5600'.
3. Pull tubing and packer.
4. Run tubing open ended to spot 45 sx C1 H cement from 9475' (P.B.D.) to 9250'. Pump down with mud mixed at 25 sx gel per 100 bbls. water.
5. Pull up and spot another 20 sx C1 H cement plug from 5850'-5750'.
6. Pull tubing up to 5000' and leave hanging open ended.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Unit Head

DATE

8-27-73

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY

\*See Instructions on Reverse Side