



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office **LAS CRUCES**
Lease No. **028772 B**
Unit **L**
30-015-01806

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....		SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

APRIL 21ST, 19 **55**

Well No. **105** is located **1650** ft. from **N** line and **900** ft. from **E** line of sec. **10**
W
WASH **18 S** **28 E** **N.M.P.M.**
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
ARTESIA **EDDY** **NEW MEXICO**
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is _____ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

PROPOSE TO DRILL TO A TOTAL DEPTH OF 2750 FEET.
EXPECT TO RUN 350 FEET OF 10 INCH CASING TO SHUT OFF CAVE
IF NECESSARY.
EXPECT TO RUN 350 FEET OF 8 INCH CASING AND CEMENT WITH 50 SACKS.
EXPECT TO RUN 2700 FEET OF 5 INCH CASING AND CEMENT WITH 50 SACKS.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **V.-S.-WELCH Malco-Resler-Yates**
Box #1417,
Address **ARTESIA, NEW MEXICO.**

By **Glenn Collard**
GLENN COLLARD
Title **AGENT**