


(SUBMIT IN TRIPLICATE)

Land Office **LAS CRUCES**

Lease No. **028772a**

Unit **30-015-01807**

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY



SUNDRY NOTICES AND REPORTS ON WELLS

ARTESIA, NEW MEXICO

NOTICE OF INTENTION TO DRILL	☒	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

AUGUST 17TH, 19**55**

Well No. **II B** is located **330** ft. from **N** line and **330** ft. from **W** line of sec. **10**
SNSN 10 **183** **28E** **11NPM**
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
ARTESIA **EBBY** **NEW MEXICO**
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is _____ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

PROPOSE TO DRILL TO TOTAL DEPTH OF 2750 FT.
EXPECT TO RUN 350 FT. 10 IN. CASING TO SHUT OFF CAVES IF NECESSARY.
EXPECT TO RUN 650 FT. OF 8 IN. CSG. AND CEMENT WITH 50 SACKS.
EXPECT TO RUN 2700 FT. 5 IN. CASING AND CEMENT WITH 50 SACKS.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **MALCO-BESLER-YATES**
Box 1417
 Address **ARTESIA, NEW MEXICO.**

By
GLENN COLLARD
 Title **AGENT**