

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

DEC 22 1967

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
647

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator American Petrofina Company of Texas	8. Farm or Lease Name Resler Yates State
3. Address of Operator Box 1311, Big Spring, Texas 79720	9. Well No. 46
4. Location of Well UNIT LETTER 0, FEET FROM THE LINE AND FEET FROM THE LINE, SECTION 21 TOWNSHIP 18S RANGE 28E NMPM.	10. Field and Pool, or Wildcat Artesia
15. Elevation (Show whether DF, RT, GR, etc.)	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input checked="" type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Pump 50 sack cement plug to bottom through 2" EUE tubing using 10# mud to displace with. Fill up 50'.
 2. Fill hole with 10# mud.
 3. Spot 25 sack cement plug at 999' (Bottom of 8 1/2" casing).
 4. Put 5 sack cement plug and 4" pipe marker in top of 8 1/2" casing. Fill up 14'.
- This work will commence on or about February 10, 1968.

JCC/ga

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. M. Denson J. M. Denson TITLE Asst. Dist. Mgr. of Production DATE December 21, 1967

APPROVED BY W. A. Gressett TITLE Oil and Gas Inspector DATE 12-21-67

CONDITIONS OF APPROVAL, IF ANY: