

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. 647
7. Unit Agreement Name
8. Farm or Lease Name Rosler Yates State
9. Well No. 4
10. Field and Pool, or Wildcat Artesia
12. County Eddy

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> Shut In Injection Well
2. Name of Operator American Petrofina Company of Texas
3. Address of Operator Box 1311, Big Spring, Texas 79720
4. Location of Well UNIT LETTER C 550 FEET FROM THE North LINE AND 1600 FEET FROM THE West LINE, SECTION 32 TOWNSHIP 188 RANGE 28E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) -

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input checked="" type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Pump 50 sack cement plug through tubing to bottom using 10# mud as displacement fluid. Fill up 50'.
 2. Pull 1450' of 4 1/2" OD 9.5# casing.
 3. Fill hole with 10# mud.
 4. Spot 25 sack cement plug at 834' (Bottom of 8 5/8" casing).
 5. Put 5 sack cement plug and 4" pipe marker in top of 8 5/8" casing. Fill up 14'.
- This work will be commenced on or about January 20, 1968.

JCC/ga

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. M. Denson TITLE Asst. Dist. Mgr. of Production DATE December 21, 1967

APPROVED BY W. A. Grissett TITLE DATE
CONDITIONS OF APPROVAL, IF ANY: Spot a 25 sack plug at bot. of 4 1/2" casing