

Injection is to be through the six presently authorized water injection wells which shall be equipped with tubing and packers. It is our understanding that injection will be down the tubing into the Metex and Premier zones of the Grayburg, and down the annulus into the Oldfield (Loco Hills) zone of the Grayburg.

Inasmuch as each of the injection wells is equipped with at least 27 feet of surface pipe cemented in place, injection down the casing-tubing annulus should present no problem in this case.

111W R- 3257-14

4

.....