

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN 1 LOCATE
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 1004-1.1
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

LC-058650

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

North Benson Queen Unit

8. FARM OR LEASE NAME

9. WELL NO.

37

10. FIELD AND POOL OR WILDCAT

North Benson Queen Grayburg,

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Section 34, T18S, R30E

12. COUNTY OR PARISH 13. STATE

Eddy

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER Water Injection Well

2. NAME OF OPERATOR

Texaco Inc.

3. ADDRESS OF OPERATOR

PO Box 728, Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with and State Regulations. See also space 17 below.)
At surface

Unit Letter B, 660' FNL & 1980' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether LF, RT, GR, ART)

3430' GL 3442' KB

RECEIVED BY

JUL 13 1987

O. C. D.

ARTESIA, OFFICE

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Temporary Abandon

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

1) Reclassify from SI-INJ to TR-INJ (Held for Remedial Work) effective 6/30/87.

2) MIRU pulling unit. Install BOP.

3) POH with 6 joints of 2 3/8" IPC tubing. RIH with overshot and catch fish. Release 5 1/2" Baker Loc-Set packer. POH with packer and tubing.

4) RIH with junk basket and gauge ring on wireline.

5) Set 4.24" CIBP at 2750' in 5 1/2" casing on wireline. Dump 40' of cement on top of CIBP with bailer. (Top perf at 2827'.)

6) Circulate 5 1/2" casing with 64 bbls. of inhibited water.

7) Test 5 1/2" casing to 300 psi for 5 minutes-OK.

8) POH with 2 3/8" tubing and lay down. Rig down pulling unit. 6/30/87

Test and job witnessed by Mr. Johnny Robinson, NMOCD representative from Artesia.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Hobbs Area Superintendent

397-3571

DATE July 2, 1987

(This space for Federal or State office use)

ACCEPTED FOR RECORD

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED FOR 12 MONTH PERIOD

JUL 10 1987

SJS

ENDING 7/11/88

*See Instructions on Reverse Side

CARLSBAD, NEW MEXICO