30-015-05471

4-16-97 CPNL 1600 - 2605' Cement Bond 2'-2558'

and a second second

Injection is to be through the five authorized water injection wells, each of which is to be equipped with tubing set in a packer located as near as is practicable to the uppermost perforation, or in the case of the two open-hole completions, to the casing shoe. Injection water shall be treated to prevent corrosion and coupon corrosion tests continuously conducted with result thereof reported quarterly to the Commission.

R-4306 5/19/72 WFX-699 12/9/96