Cedar Lake Atoka (County or Subdivision) The elevation of the derrick floor above sea level is ft. DETAILS OF WORK PB 11405-7"GD Casing @ 11475'-Top cement behind 7" casing at 8910' Atoka perforations open f/10919 to 10927-Production-3bbl.oil & 15bbl.water day Propose to set Bridge Plug @ 11048 W/4 sacks. cement on top Squeeze Atoka Perforations PROPOSE TO-Test Bone Springs Formation from 7925 to 75501 BY-perforatingg7"OD casing at 7850' & Squeeze with ement, 300 ska. Perforate. Bone Springs Section and treat and test If this fails-Squeeze Bone Springs Perforations, drill out and test Cisco Canyon Formation at approximately 9 9700 by perforating 7" OD Casing, treating and testing. I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced. Company Sinclair Oil & Gas Co. Address 520 L. Broadway, Hobbs, N.M. By COPY Original signed by Fred Burns

Title Dist. Supt.