

Set whipstock #10 @ 5242. Made 10' and drilled back into old hole.
Set whipstock #11 @ 5252'. Drilled to 5263'. Plugged back 5263'- 3940'
with 75 sax cement. Fountop cement @ 3940'. Drilled out cement to
4055'. Set whipstock #12 @ 4055'

Euster H. Norris
For BTA Oil Producers