

HOLLY ENERGY CORPORATION
 STATE 30 No. 1
 4-POINT BACK PRESSURE TEST, &
 BOTTOM HOLE PRESSURE BUILD-UP TEST
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: MAY 21, TO MAY 24, 1980
 TEST DEPTH: 9782 FEET
 ELEMENT NO.: 7542-N
 OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 9782 FEET</u>
5-21-80	11:00 AM			3683 GAUGE REACHED 9782 FEET
5-21-80	11:30 AM	00 HRS.	00 MIN.	3683 OPEN CHOKE; BEGIN 4-POINT
	11:45 AM	00	15	3542
	12:00 NOON	00	30	3489
	12:15 PM	00	45	3433
	12:30 PM	01	00	3409 END RATE I
5-21-80	12:45 PM	01	15	3373
	1:00 PM	01	30	3310
	1:15 PM	01	45	3264
	1:30 PM	02	00	3229 END RATE II
5-21-80	1:45 PM	02	15	3176
	2:00 PM	02	30	3159
	2:15 PM	02	45	3144
	2:30 PM	03	00	3127 END RATE III
5-21-80	2:45 PM	03	15	3074
	3:00 PM	03	30	3039
	3:15 PM	03	45	2986
	3:30 PM	04	00	2975 END RATE IV; END 4-POINT
5-21-80	3:30 PM	04	00	2975 SHUT-IN; BEGIN BUILD-UP
	3:45 PM	04	15	3148
	4:00 PM	04	30	3264
	4:15 PM	04	45	3317
	4:30 PM	05	00	3380
5-21-80	5:00 PM	05	30	3444
	5:30 PM	06	00	3503
	6:00 PM	06	30	3525
	6:30 PM	07	00	3553
5-21-80	7:30 PM	08	00	3578
	8:30 PM	09	00	3602
	9:30 PM	10	00	3620
5-22-80	2:30 AM	15	00	3666
	7:30 AM	20	00	3690
	12:30 PM	25	00	3715
	5:30 PM	30	00	3732
5-23-80	3:30 AM	40	00	3750