

HOLLY ENERGY CORPORATION
 STATE "B" 14 COM. NO. 1
 4-POINT BACK PRESSURE TEST,
 & BOTTOM HOLE PRESSURE BUILD-UP TEST
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: SEPTEMBER 6, TO SEPTEMBER 9, 1980
 TEST DEPTH: 10,726 FEET
 ELEMENT No.: 8534
 OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 10,726 FEET</u>
9-6-80	9:45 AM			4396 GAUGE REACHED 10,726'
9-6-80	10:15 AM	00 HRS.	00 MIN.	4396 OPEN CHOKE; BEGIN 4-POINT
	10:30 AM	00	15	4378
	10:45 AM	00	30	4373
	11:00 AM	00	45	4367 END RATE I
9-6-80	11:15 AM	01	00	4338
	11:30 AM	01	15	4194
	11:45 AM	01	30	4041
	12:00 NOON	01	45	3919 END RATE II
9-6-80	12:15 PM	02	00	3763
	12:30 PM	02	15	3685
	12:45 PM	02	30	3558
	1:00 PM	02	45	3457 END RATE III
9-6-80	1:15 PM	03	00	3384
	1:30 PM	03	15	3298
	1:45 PM	03	30	3254
	2:00 PM	03	45	3223 END RATE IV
9-6-80	2:15 PM	04	00	3116
	2:30 PM	04	15	2849
	2:45 PM	04	30	2719
	3:00 PM	04	45	2551 END RATE V; END 4-POINT
9-6-80	3:00 PM	04	45	2551 SHUT-IN; BEGIN BUILD-UP
	3:15 PM	05	00	2954
	3:30 PM	05	15	3370
	3:45 PM	05	30	3711
	4:00 PM	05	45	3856
	4:15 PM	06	00	3957
	4:30 PM	06	15	4055
	4:45 PM	06	30	4104
	5:00 PM	06	45	4147
	5:15 PM	07	00	4173