

UNITED STATES
DEPARTMENT OF THE INTERIOR

GEOLOGICAL SURVEY

APPLICATION FOR PERMIT TO DRILL, DEEPEN, OR PLUG BACK

1a. TYPE OF WORK

DRILL ☒DEEPEN ☐PLUG BACK ☐

b. TYPE OF WELL

OIL
WELL ☐GAS
WELL ☒

OTHER

SINGLE
ZONE ☒MULTIPLE
ZONE ☐

2. NAME OF OPERATOR

Southland Royalty Company

3. ADDRESS OF OPERATOR

1100 Wall Towers West, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*)

At surface

660' FSL & 1980' FEL, Sec. 22, T-18-S, R-29-E

At proposed prod. zone

Same:

14. DISTANCE IN MILES AND DIRECTION FROM NEAREST TOWN OR POST OFFICE*

7.8 miles SE of Artesia, New Mexico

15. DISTANCE FROM PROPOSED*

LOCATION TO NEAREST
PROPERTY OR LEASE LINE, FT.
(Also to nearest drlg. unit line, if any)

660'

16. NO. OF ACRES IN LEASE

320

17. NO. OF ACRES ASSIGNED
TO THIS WELL

320

18. DISTANCE FROM PROPOSED LOCATION*

TO NEAREST WELL, DRILLING, COMPLETED,
OR APPLIED FOR, ON THIS LEASE, FT.

None

19. PROPOSED DEPTH

11,450'

20. TYPE OF DRILLING OR CABLE TOOLS

Rotary

21. ELEVATIONS (Show whether DF, RT, GR, etc.)

3470' Gr.

22. APPROX. DATE WORK WILL START*

1980-15-80

23.

PROPOSED CASING AND CEMENTING PROGRAM

SIZE OF HOLE	SIZE OF CASING	WEIGHT PER FOOT	SETTING DEPTH	QUANTITY OF CEMENT
15"	11 3/4"	42#	350'	275 sx. circ
11"	8 5/8"	24#	3200'	1180 sx circ
7 7/8"	4 1/2"	11.6#	11,450'	735 sx

Proposed to set 11 3/4" csg to 350', circ cmt. Set 8 5/8" csg @ 3200' circ cmt. Drill to TD of 11,450' to test Morrow & intermediate horizons. If commercial, will run 4 1/2" csg to TD. Cmt w/sufficient cmt to bring cmt back above all productive zones or to approx. 8500' if Morrow only productive. If intermediate horizons indicate production will run DV tool @ 9600' and use additional cmt volumes to obtain better cmt over intermediate zone. Will perf & stimulate Morrow for production. Acid treatment to be determined on sand interval present, will use approx. 200 gals/ft. MUD PROGRAM: 0-350' cut brine wtr 9.5#/gal; 9500'-TD Flosal, Drispac, starch & gel bring wt to 10.0#/gal vis 40cc wl 6cc through the Morrow. No abnormal pressures anticipated w/BHP at TD expected to be 4500 psi. BOP PROGRAM: BOP to be installed on 11 3/4" double 10" Ser 900. BOP to be installed on 8 5/8" double 10" Ser 900 plus 10" Ser 900 Hydril plus drilling head. Yellow Jacket, Inc. to test 8 5/8" installation. BOP to be tested by rig daily. Gas is not dedicated.

*N ABOVE SPACE DESCRIBE PROPOSED PROGRAM: If proposal is to deepen or plug back, give data on present productive zone and proposed new productive zone. If proposal is to drill or deepen directionally, give pertinent data on subsurface locations and measured and true vertical depths. Give blowout preventer program, if any.

24.

SIGNED

Donald R Craig

TITLE District Operation Engineer

DATE July 29, 1980

(This space for Federal or State office use)

PERMIT NO.

APPROVAL DATE

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions On Reverse Side