

ILITIES SERVICE COMPANY
GOVERNMENT "AM" COM NO. 1
BOTTOM HOLE PRESSURE BUILD-UP TEST,
WELL-POINT BACK PRESSURE TEST AND BOTTOM
HOLE PRESSURE BUILD-UP TEST.
TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
BABER WELL SERVICE

TEST DATE: December 13 to 17, 1982
TEST DEPTH: 10,678 Feet
ELEMENT NO: 23882 (0-6475 Psi)
OPERATOR: M.R.

DATE	TIME	CUM HRS./MIN.	PSIG @ 10,678 FEET
12-13-82	12:00 Noon		487 gauge reached 10,678 feet
	1:00 P.M.	00 Hrs. 00 Min.	373 Shut-In, Begin Build-Up
	1:15 P.M.	00 15	532
	1:30 P.M.	00 30	617
	1:45 P.M.	00 45	714
	2:00 P.M.	01 00	825
	2:30 P.M.	01 30	1054
	3:00 P.M.	02 00	1244
	4:00 P.M.	03 00	1638
	5:00 P.M.	04 00	2000
	6:00 P.M.	05 00	2280
12-13-82	11:00 P.M.	10 00	3563
12-14-82	4:00 A.M.	15 00	4152
	9:00 A.M.	20 00	4230
	2:00 P.M.	25 00	4269
12-14-82	7:00 P.M.	30 00	4301
12-15-82	5:00 A.M.	40 00	4343
12-15-82	3:00 P.M.	50 00	4379
12-16-82	1:00 A.M.	60 00	4401
12-16-82	7:45 A.M.	66 45	4401 gauge out to change charts
12-16-82	9:00 A.M.		4401 gauge back to 10,678'
	9:45 A.M.	00 Hrs. 00 Min.	4401
	10:00 A.M.	00 15	4087
	10:15 A.M.	00 30	3662
	10:30 A.M.	00 45	3395
	10:45 A.M.	01 00	3129 End Rate I
	11:00 A.M.	01 15	2936
	11:15 A.M.	01 30	2678
	11:30 A.M.	01 45	2479
	11:45 A.M.	02 00	2257 End Rate II
	12:00 Noon	02 15	1865
	12:15 P.M.	02 30	1494
	12:30 P.M.	02 45	1295
	12:45 P.M.	03 00	1186 End Rate III
12-16-82	12:45 P.M.	00 Hrs. 00 Min.	1186 Shut-in, Begin Build-Up
	1:00 P.M.	00 15	1304
	1:15 P.M.	00 30	1407
	1:30 P.M.	00 45	1516
	1:45 P.M.	01 00	1622
	2:15 P.M.	01 30	1811
	2:45 P.M.	02 00	2006
	3:45 P.M.	03 00	2350
	4:45 P.M.	04 00	2643
	5:45 P.M.	05 00	2932
12-16-82	10:45 P.M.	10 00	4013
12-17-82	3:45 P.M.	15 00	4227
12-17-82	9:45 P.M.	21 00	4265 gauge out. end of test.