

PLUG SUMMARY:

1. CIBP @ 7350' w/40' (30 sx Class C Cement) already set.
2. 150 sx Plug 50' below & 50' above cutoff. (Tag up).
3. 120 sx Plug 50' below & 50' above intermediate string csg shoe (@ 2772').
4. 120 sx Plug 50' below & 50' above surface csg shoe (@443').
5. 75 sx Plug @ surface.