

POGO PRODUCING COMPANY

SHUGART "6" COM # 1
900' FSL & 660' FEL
SEC. 6
T18S-R31E EDDY CO. NM

- *5. If no problems are encountered on reaching 11,800'± the hole size will be reduced to 7 7/8" and will be drilled to 12,500'. then 5½' casing will be run to TD and an attempt to complete in the Mississippian, CEment 5½" casing with 1700 Sx of Premium Plus Class "H" + additive, top of cement 3500'.
6. Blow Out Preventors will be at different depths as follows", 3000 PSI equipment from 650' to 4500'. 5000 PSI from 4500' to 11,800'. 10,000 PSI equipment from 11,800' to TD.