

Operator Stephen Johnson Operating
 Well E. Millman Pool UT. Tr. 6#5
 Unit A Section 13 Township 19 Range 28
 API # 30-015-02233

TOPS

Salado	385	*
Base Salt	610	*
Gates	~ 1000	*
Trivers	~ 1200	
Bowers	~ 1500	
Green	~ 1650	
Grayburg	~ 2000	

Plug 60' - 0' surface.

- * Contact OCD 24 hrs. prior to any work done.
- * Salt gel mud consisting of 10# brine with 25# of gel per barrel must be placed between each plug.
- * Install dry hole marker as per Rule 202.B.2
- * Plugs are to be set from point indicated up.
- * Plugs must not be less than 100' or 25 Sacks of cement, whichever is greater, unless specifically indicated.
- * Shoe and stub plugs will be 50' above and below shoe or stub and tagged.
- * Surface plug will be from 0' - 60'
- * Where plugs are required, cement must be placed inside and outside of all casing string(s) in the correct footage or sacks required, if no cement exists.
- * Plugs to be tagged will be indicated.

TOC
112'
CAL

8 5/8" @ 270'
10 5/8" 50 SXS
140'

Perfs. 1770' - 2156'

TOC
1771'
CAL

4 1/2" @ 2235'
160 SXS
6" Hole.

Plug 385' - 200' TAG
 Plug 710' - 610' TAG
 Plug 1000'
 Plug 1770' TAG

RT