

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TR  
(Other Instr. on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

029388-C

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Fed. Johnson "A" Federal

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Shugart (Y, SR, Q, G)

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 10, Twp 18-S, Rge 31E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT-" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☐ OTHER Water Injection

2. NAME OF OPERATOR

Marathon Oil Company

3. ADDRESS OF OPERATOR

P. O. Box 220, Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

660' FSL and 1980' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3712' DF

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐  
☐  
☐  
☐

PULL OR ALTER CASING

☐  
☐  
☐  
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒  
☐  
☐  
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Convert to water injection

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Pulled rods and tubing. Ran Baker Model "N" wire line bridge plug and set at 3392'. Dumped 10' cement on top of bridge plug, PBTD 3382'. Ran 2-3/8" plastic coated tubing and 7" Johnson 101-S packer. Set packer @ 3283' w/12,000# tension. Water will be injected into the Queen section through 7" casing perforations from 3332' to 3347' upon completion of the water injection plant and other facilities.

RECEIVED

AUG 29 1966

U. S. G.  
ARTESIA, OFFICE

RECEIVED

AUG 25 1966  
U. S. GEOLOGICAL SURVEY  
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

*[Signature]*

TITLE Area Superintendent

DATE August 23, 1966

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED  
AUG 26 1966

H. L. BECKWITH  
ACTING DISTRICT ENGINEER

\*See Instructions on Reverse Side