

Injection is to be through parallel perforated water injection wells. Unit Wells Nos. 1, 3, 5, and 7 are to be daily-completed injection wells with water being injected through parallel strings of tubing into zones 34, 35, and 36. A 10" x 10" x 10" upper dual pump being set within 100 feet of the intersection of the zone. Unit Wells Nos. 18, 20, and 22 are to be daily-completed injection wells with water being injected through tubing into zones 34, 35, and 36. A 10" x 10" x 10" upper dual pump being set within 100 feet of the uppermost perforation of the zone. In open hole completions. Unit Well No. 24, is to be a water injection well with a location 100 feet from the South line of Section 35, Township 10 North, Range 10 East, and Unit Well No. 26 are to be dual injections, with water being injected into the Queen formation through tubing and engaged in the zone. A 10" x 10" x 10" upper dual pump being set within 100 feet of the uppermost perforation of the zone. Surface casing for Unit Well No. 22 shall be set at approximately 330 feet and for Unit Well No. 24 at approximately 330 feet.

W/W Order R. 3059 (Shugart A W7)