

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

RECEIVED

JUL 22 1992

FORM APPROVED  
Budget Bureau No. 1004-0135  
Expires: March 31, 1993

5. Lease Designation and Serial No.

NM-10191

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

14-08-001-11572

8. Well Name and No.

East Shugart Unit #8

9. API Well No.

10. Field and Pool, or Exploratory Area

Shugart Yates, 7R, On., Grbg.

11. County or Parish, State

Eddy Co., NM

SUNDRY NOTICES AND REPORTS ON WELLS O. C. D.

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Hondo Oil & Gas Company

3. Address and Telephone No.

P. O. Box 2208, Roswell, NM 88202

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

990' FNL & 990' FEL of Sec. 35-T18S-R31E

12. CHECK APPROPRIATE BOX(S) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☒ Notice of Intent  
☐ Subsequent Report  
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment  
☐ Recompletion  
☐ Plugging Back  
☐ Casing Repair  
☐ Altering Casing  
☒ Other run integrity test

- ☐ Change of Plans  
☐ New Construction  
☐ Non-Routine Fracturing  
☐ Water Shut-Off  
☐ Conversion to Injection  
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

The 7" casing was set in this well @ 3935'. Perforations are from 3400-3900'.

Hondo Oil & Gas Company ~~requests permission to maintain a TA status on this well.~~ We plan to run an integrity test as follows:

- (1) Set a packer @ ±3300'.
- (2) Rig up pump truck on casing.
- (3) Load casing with water and pressure test to 500 psi for 30 min.

The BLM will be notified 24 hrs. prior to testing.

RECEIVED  
JUN 02 1992  
PRODUCING DIVISION

14. I hereby certify that the foregoing is true and correct

Signed E. L. Butts Jr.

Title Petroleum Engineer

Date 5/14/92

(This space for Federal or State office use)

Approved by Adam Salas

Title

Date

5/29/92

Conditions of approval, if any: