	- 30-0/5-20/4/ Budget Bureau No. 42-B368.4 Approval expires 12-31-60.
Form <b>9-331 a</b> (Feb. 1951)	(SUBMIT IN TRIPLICATE) (SUBMIT IN TRIPLICATE) (SUBMIT IN TRIPLICATE) (SUBMIT IN TRIPLICATE)
×	UNITED STATES "H" DEPARTMENT OF THE INTERIOR
	GEOLOGICAL SURVEY

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL NOTICE OF INTENTION TO CHANGE PLANS NOTICE OF INTENTION TO TEST WATER SHUT-OFF NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF WATER SHUT-OFF SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING SUBSEQUENT REPORT OF ALTERING CASING SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
		URE OF REPORT, NOTICE, OR OTHER DATA) May 14	19_68
3- Friteral 18	ſ	N line and $330$ ft. from $\left\{ \begin{matrix} E \\ W \end{matrix} \right\}$ line of sec.	18

(Range) (Meridian) (Twp.) and Sec. No.) New Mexico 🛶 Eddy (State or Territory) (County or Subdivision)

The elevation of the derrick floor above sea level is 3426 ft.

\_\_\_\_\_

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cement-ing points, and all other important proposed work)

Propose to set 8-5/8" casing on top of salt at approximately 500'. Will circulate with mud and then cement with 100 sax cement. Will then drill 8" hole to test the Yates Sand between 2200-2300' and top of Seven Rivers between 2300-2350'. If productive, will set 5-1/2" casing on bottom - cement with 100 sax cement and complete through casing perforations. ANTESIA I understand that this plan of work must receive approval in writing by the Geological Survey before operations may ÷. E. A. Culbertson & Wallace W. Irvin Company E. A. Cullercson & Mandel II. Haynes & V. T. Drilling Company, Agent 400 First National Bank Bldg. Address ..... Odessa, Texas 79760 Haynes Agent Title

GPO 918507