

RECEIVED

AUG 1 1974

Hondo Drilling Company
Union TX State Com. #1 WellD. C. C.
ARTESIA, OFFICE7/23/74 - Interval 11,362-72

Treat Well by Western Company - Put Acid Away with Nitrogen - 1000 Gallons Acid

10:30 A.M. Open Well on 3/4" Full Choke - which was not changed through out test

1:30 P.M. all Acid and Nitrogen recovered

2:00 P.M. Well died.

2:30 P.M. Tubing Pressure 45 Lbs Casing Pressure 00 Well Flowing by Heads

3:30 P.M. " " 250 " " " 0 Flowing Water and Gas

4:30 P.M. " " 420 " " " 150# " " "

5:30 P.M. " " 420 " " " 480# " " "

6:30 P.M. " " 420 " " " 550# " " "

7:30 P.M. " " 420 " " " 680#

11:30 P.M. " " 420 " " " Flowing W&G - 400-450# TP

7/24/74

12/30 P.M. " " 410 " " " " " - 390-420#

1:30 A.M. " " 400 " " " " " - 380-420#

2:30 A.M. " " 400 " " " " " - 370-420#

3:30 A.M. No Gauge

4:30 A.M. " " 400 " " " Flowing W&G - 370-410#

5:30 A.M. " " 390 " " " " " - 370-400#

6:30 A.M. " " 375 " " " " " - 360-390#

7:30 A.M. " " 375 " " " " " - 360-390#

Final Gauge - 5.646 MMCFPD - 23 bbls Water per hour

8:00 A.M. Commence operations to set blanking plug in top of Tool @11,343'

Kill well and trip tubing, preparatory to perforate upper zones
from 11,296 - 11,320'