

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
310 Old Santa Fe Trail, Room 206
Santa Fe, New Mexico 87503

WELL API NO. 30-015-22189
5. Indicate Type of Lease STATE ☒ FEE ☐
6. State Oil & Gas Lease No. E-5073

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR REPERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Lease Name or Unit Agreement Name New Mexico "CU" State
2. Name of Operator Mewbourne Oil Company	8. Well No. 1
3. Address of Operator P.O. Box 5270 Hobbs, New Mexico 88241	9. Pool name or Wildcat Winchester Bone Spring
4. Well Location Unit Letter <u>C</u> : <u>660</u> Feet From The <u>North</u> Line and <u>1980</u> Feet From The <u>West</u> Line Section <u>36</u> Township <u>19S</u> Range <u>28E</u> NMPM <u>Eddy</u> County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3320' RKB	

RECEIVED

JUL 31 1995

OIL CON. DIV
DIST. 2

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☒
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐
PULL OR ALTER CASING ☐	OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐	ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐	OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Propose P & A Procedure as follows:

PBTD @ 8290', Set CIBP @ ⁶³⁰⁰6650'. Top with 35 ~~sq.~~ cement. Shoot off 5-1/2" casing at 4850'. Spot 100' cement plug at 4900'-4800'. Tag cement. Spot 150' cement plugs at ²⁸⁶⁰2860'-2710' and 1090'-940'. Back off 8-5/8" casing at 640'. Spot 100' cement plugs from 690'-590' and 429'-329'. Tag cement. Set 10 sx. surface plug. Install P & A marker and clean location. Will notify NMOCD 24 hours before commencing operations.

2350 - 2450'

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Gregory Milner By mst TITLE Engineer DATE July 28, 1995
TYPE OR PRINT NAME Gregory Milner TELEPHONE NO. (505) 393-5905

(This space for State Use)

ORIGINAL SIGNED BY TIM W. GUM
DISTRICT ENGINEER

APPROVED BY _____ TITLE _____ DATE AUG 1 1995
CONDITIONS OF APPROVAL, IF ANY: