

COPIES RECEIVED	3
TRIBUTION	
FE	/
P - E	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

OCT 6 1977

O. C. C.

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- 2. Name of Operator Dorchester Exploration, Inc. 3. Address of Operator 1100 Midland National Bank Tower, Midland, Texas 79701 4. Location of Well UNIT LETTER L, 1980 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 5 TOWNSHIP 19-S RANGE 26-E NMPM. 15. Elevation (Show whether DF, RT, GR, etc.)	7. Unit Agreement Name 8. Farm or Lease Name Morrison Com. 9. Well No. 1 10. Field and Pool, or Wildcat Und. W Four Mile Draw Morrow 12. County Eddy
---	--

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7-7/8" hole to TD 9448 feet. Ran 4-1/2" 11.60# LT&C, ST&C and Buttress casing and set at 9448 feet. Halliburton Services cemented w/400 sacks Class H cement w/6% CFR-2, 8# salt P/sack and 5 gals. mor-flo. WOC 72 hours and pressure tested 30 minutes with 1000 psi. No pressure loss. Top of cement 7994 feet. Waiting on completion equipment.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Joe Bates TITLE Proration Administrator DATE 10-4-77

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE OCT 7 1977

CONDITIONS OF APPROVAL, IF ANY: