

AMOCO PRODUCTION COMPANY

STATE "EC" No. 1

BOTTOM HOLE PRESSURE BUILD-UP TEST AND PRESSURES

TO USE FOR CALCULATING A O F TEST

TABULATION OF PRESSURE AND TIME

TEST CONDUCTED BY:

JOHN WEST ENGINEERING COMPANY

TEST DATE: JUNE 4 TO 6, 1979
 TEST DEPTH: 10,850 FEET
 ELEMENT No.: 12338 (0-4400 PSI)
 OPER.: W.S.

DATE	TIME	CUM. HRS./MIN.		PSIG @ 10,850 FEET
6-4-79	12:15 PM			1168 GAUGE REACHED 10,850', FLOWING
	12:30			1157
6-4-79	1:00 PM	00 HRS.	00 MIN.	1155 SHUT-IN, BEGIN BUILD-UP
		00	15	1586
		00	30	1820
		00	45	1893
		01	00	1950
		01	30	2045
		02	00	2097
		02	30	2136
		03	00	2161
		03	30	2188
		04	00	2208
		05	00	2242
		06	00	2269
		07	00	2294
		08	00	2317
		09	00	2335
6-4-79	11:00 PM	10	00	2355
6-5-79	1:00 AM	12	00	2389
		15	00	2434
	9:00 AM	20	00	2498
	2:00 PM	25	00	2552
6-5-79	7:00 PM	30	00	2600
6-6-79	12:00 MN	35	00	2645
	5:00 AM	40	00	2686
6-6-79	9:30 AM	44	30	2715 OPEN CHOKE, BEGIN TEST
		44	45	2663
		45	00	2633
		45	15	2624
	10:30 AM	45	30	2620 END RATE I
		45	45	2584
		46	00	2563
		46	15	2552
	11:30 AM	46	30	2543 END RATE II
		46	45	2495
		47	00	2475
		47	15	2459
	12:30 PM	47	30	2450 END RATE III
		47	45	2376
		48	00	2333
		48	15	2303
6-6-79	1:30 PM	48 HRS.	30 MIN.	2283 END RATE IV, END OF TEST