

TENNECO OIL COMPANY

STATE "HL" 11 No. 2

BOTTOM HOLE PRESSURE BUILD-UP TEST,
& 4-POINT BACK PRESSURE TEST

TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: FEBRUARY 5, TO FEBRUARY 7, 1980
TEST DEPTH: 11,351 FEET
ELEMENT No.: 34911
OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @11,351 FEET</u>
2-5-80	12:30 PM			1138 GAUGE REACHED 11,351'
	1:00 PM			694
2-5-80	1:30 PM	00 HRS.	00 MIN.	675 SHUT-IN; BEGIN BUILD-UP
	1:45 PM	00	15	854
	2:00 PM	00	30	1055
	2:15 PM	00	45	1315
	2:30 PM	01	00	1502
2-5-80	3:00 PM	01	30	1859
	3:30 PM	02	00	2198
	4:00 PM	02	30	2494
	4:30 PM	03	00	2750
	5:00 PM	03	30	2933
	5:30 PM	04	00	3102
2-5-80	6:30 PM	05	00	3358
	7:30 PM	06	00	3557
	8:30 PM	07	00	3708
	9:30 PM	08	00	3822
	10:30 PM	09	00	3907
	11:30 PM	10	00	3958
2-6-80	1:30 AM	12	00	4041
2-6-80	4:30 AM	15	00	4136
	9:30 AM	20	00	4249
	2:30 PM	25	00	4317
	7:30 PM	30	00	4364
2-7-80	12:30 AM	35	00	4399
	5:30 AM	40	00	4429
2-7-80	10:00 AM	44	30	4450 END BUILD-UP
2-7-80	10:00 AM	44	30	4450 OPEN CHOKE
	10:15 AM	44	45	4370 BEGIN 4-POINT
	10:30 AM	45	00	4278
	10:45 AM	45	15	4237
	11:00 AM	45	30	4249 END RATE I
2-7-80	11:15 AM	45	45	4121
	11:30 AM	46	00	4062
	11:45 AM	46	15	4015
	12:00 NOON	46	30	4006 END RATE II
2-7-80	12:15 PM	46	45	3774