

BASS ENTERPRISES, INC.
PALMILLO No. 1
4-POINT BACK PRESSURE TEST, &
BOTTOM HOLE PRESSURE BUILD-UP TEST
TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: JUNE 2, TO JUNE 5, 1980
TEST DEPTH: 10,790 FEET
ELEMENT No. : 8534 (0-5750 PSI)
OPERATOR: M.B.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 10,790 FEET</u>
6-2-80	12:30 PM			4374 GAUGE REACHED 10,790'
	1:15 PM	00 HRS.	00 MIN.	4374 OPEN CHOKE; BEGIN 4-POINT
	1:30 PM	00	15	4330
	1:45 PM	00	30	4295
	2:00 PM	00	45	4266
	2:15 PM	01	00	4257 END RATE I
6-2-80	2:30 PM	01	15	4220
	2:45 PM	01	30	4168
	3:00 PM	01	45	4153
	3:15 PM	02	00	4136 END RATE II
6-2-80	3:30 PM	02	15	4124
	3:45 PM	02	30	4093
	4:00 PM	02	45	4090
	4:15 PM	03	00	4086 END RATE III
6-2-80	4:30 PM	03	15	4072
	4:45 PM	03	30	4049
	5:00 PM	03	45	4032
	5:15 PM	04	00	4029 END RATE IV; END 4-POINT
6-2-80	5:30 PM	04	15	4029
	5:45 PM	04	30	4026
	6:00 PM	04	45	4023
	6:15 PM	05	00	4020
	6:30 PM	05	15	4017
	6:45 PM	05	30	4017
	7:00 PM	05	45	4015
	7:15 PM	06	00	4015
	7:30 PM	06	15	4012
	7:45 PM	06	30	4012
	8:00 PM	06	45	4012
	8:15 PM	07	00	4012
	8:30 PM	07	15	4017
	8:45 PM	07	30	4012
	9:00 PM	07	45	4012
6-2-80	9:15 PM	08	00	4012 SHUT-IN; BEGIN BUILD-UP
6-2-80	9:15 PM	08	00	4012 BEGIN BUILD-UP
	9:30 PM	08	15	4309
	9:45 PM	08	30	4367
	10:00 PM	08	45	4382
	10:15 PM	09	00	4384
6-2-80	10:45 PM	09	30	4390
	11:15 PM	10	00	4393
	11:45 PM	10	30	4396
6-3-80	12:15 AM	11	00	4402

CONTINUED ON THE FOLLOWING PAGE