

PTA

Memo

8-1-85

From

LES CLEMENTS
District Supervisor

To SOUTHLAND ROYALTY CO -
PARKWAY 'B' ST. #1-I 15-17-29
without wellfract

11 3/4 @ 248 Core

8 5/8 @ 2800 Core

5 1/2 @ 10,577 w/800 sy Top @ 6890 - Top Core;
Perff 9044-9066

Set CIBP @ 9000 ± + 35 cut.

100' @ 7000'

Out of 5 1/2 6800' 100' solid out - TAG

100' Top of Bone Spring 9873'

100' Shoe of 8 7/8 @ 1200' solid out TAG *

100' @ 248' -

10 sy w/ marker mud

Les to Bruce

* MIGHT TEST SA HERE 12'

Will Submit C-105 prior to starting PTA